QC-ABSTRACT

Name of Work:-Providing Asphalt works at Selected reaches in ward no 17 Phase-03, BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	24.48 Cum	1	1	Cement
					Sand, Aggregates
2	M15	11.52 Cum	2	2	Concrete Cube Compressive strength
3	Slab 100mm	115.20 Sqm	1	1	Compressive strength
4	CC Block	153.60 Sqm	1	1	–

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set
Add 1set for every 50 Cum	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರರು
ಯಶವಂತಪುರ ಆವ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner